Bruhat Bengaluru Mahanagara Palike

Yelahanka Project Division

Aggrement No. BBMP/EE/Ynk D / E-PMT-12/AG/225/2019-20,20-03-2020

Work Order No. BBMP/EE/Ynk D / WO /261/ 2019-20, Date- 21/03/2020

Job Code / Indent No :- 004-20-000029

Name of Contractor :- B.B.UMESHA (M/S SMLP Asphalts)

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
1	KSRRB 200-8. Clearing and grubbing road land including uprooting rank vegetation, grass, brush,shrubs, saplings and trees of girth upto 300mm, by manual means of light jungle, removel of stumps,disposal unserviceable materials,stacking of serviceable materials,labour charges complete as per specifications MORTH Chapter-2											
	Pre - Measurement Quantity Page no								15.00			
	Quantity to be Paid								15.00	Sq-m	11.13	166.95
2	KSRRB M300-49. Scarifying bituminous course 50mm to 75mm thick allong the premix carpet surface dressing by manual means without disturbing the base and stacking of the debris materials including the cost of all labour charges complete as per specification. MORTH / Chapter 3											
	Pre - Measurement Quantity Page no								859.13			
	Quantity to be Paid								859.13	Sq-m	100.17	86,058.55
3	KSRRB M300-49. Scarifying stone metal crust 50mm to 100mm thick with pick axes along the premix carpet/surface dressing and stacking of old seerviceable materials by manuals means including cost of all labour charges complete as per specification. MORTH / Chapter 3											
	Pre - Measurement Quantity Page no								859.13			
	Quantity to be Paid								859.13	Sq-m	89.04	76,496.49
4	Ksrrb M300-59.2. Loosening, Levelling And Compacting Origial Ground Supporting Embankment To Facilitate Placement Of First Layer Of Embankment, Scarified To A Depth Of 150mm, Mixed With Water At Omc And Then Compacted By Rolling So As To Achieve Minimum Dry Density As Given In Table 300-2 For Embankment Construction. Complete As Per Specifications. Case-Ii Compacting Original Ground Supporting Embankment.(Which Includes Watering Charges & Compaction By Vibratory Roller) Morth Specification No. 305.3.4											
	Pre - Measurement Quantity Page no								2413.24			
	Quantity to be Paid								2413.24	Sq-m	25.60	61,779.01

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
5	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting loading and with cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications. MORTH Specification No.301.											
	Pre - Measurement Quantity Page no								466.24			
	Quantity to be Paid								466.24	Cu-m	45.35	21,143.77
6	KSRRB M300-19. Removal of unserviceable soil including excavation, loading and disposal but excluding replacement by suitable soil which shall be paid separately as per clause 300.5 complete as per specifications. MORTH Specification No. 301											
	Pre - Measurement Quantity Page no								411.93			
	Quantity to be Paid								411.93	Cu-m	36.73	15,130.27
7	Construction of granular sub-base Grading-V as sub-base and drainage layer by by providing Coarse graded material, speading in uniform layers with motor grader on prepared surface, mixing by mix in place method with rotavator at OMC, and compacting with vibratory roller to achieve 98% proctor density, complete as perspecification. Clause 4010 of MORTH V Revision.											
	Pre - Measurement Quantity Page no								128.87			
	Quantity to be Paid								128.87	Cu-m	1947.75	2,51,004.11
8	KSRRB M400-17. Providing, laying,spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired surface and compacting with vibratory roller to achive the desired density complete as per specifications.MORTH Specification No.406											
	Pre - Measurement Quantity Page no								1306.24			
	Quantity to be Paid								1306.24	Cu-m	2101.34	27,44,852.26
9	KSRRB 500-2: Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatement including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH Specification clause 501.											

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	Pre - Measurement Quantity Page no								33290.86			
	Quantity to be Paid								33290.86	Sqm	5.57	1,85,430.09
10	KSRRB M500-6.Providing and applying primer coat with S.S bitumen emulsion on prepared surface of granular base such as WMM including of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications. Clause 502 of MORTH V											
	Pre - Measurement Quantity Page no								6107.12			
	Quantity to be Paid								6107.12	Sqm	35.62	2,17,535.61
11	KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications.MORTH / Chapter 5.											
	Pre - Measurement Quantity Page no								~~51742.67~~ 41924.24			
	Quantity to be Paid								~~51742.67~~ 41924.24	Sqm	13.36	~~6,91,282.07~~ 5601080.00
12	SRRB 500-17 Provding and laying dense geaded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 505 of MORTH V revision 21.17.6 -do- using 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75mm) with 4.5 % VG-30 Bitumen.											
	Pre - Measurement Quantity Page no								490.92			
	Quantity to be Paid								490.92	Cum	8001.36	39,28,039.65
13	21.78.12 Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laing with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision as per IRC SP-53-2015. ,using 40-60 TPH capacity HMP with mechanical paver II(30-45mm) with 5.4% of modified bituminous binder consisting of 4.97% of VG-30 bituminous (60/70grade) and 0.43% of plastomeric thermoplastics (Waste plastic)											
	PM Enclave 3rd cross road											
	0.00	5.00		1	5.00	5.10	5.30	5.20	0.04	1.04			

Contractor

TEJUS CONSULTANTS Consultant

Ramaiyaraju
Assistant Engineer
11/09/2020

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	5.00	12.00		1	7.00	5.30	7.20	6.25	0.04	1.75			
	12.00	28.00		1	16.00	7.20	6.20	6.70	0.04	4.29			
	28.00	53.00		1	25.00	7.20	7.40	7.30	0.04	7.30			
	53.00	77.50		1	24.50	5.70	5.70	5.70	0.04	5.59			
	PM Enclave 1st Main road												
	0.00	16.00		1	16.00	5.40	5.00	5.20	0.04	3.33			
	16.00	42.50		1	26.50	5.00	6.00	5.50	0.04	5.83			
	42.50	72.50		1	30.00	6.00	5.00	5.50	0.04	6.60			
	72.50	95.90		1	23.40	5.00	5.40	5.20	0.04	4.87			
	PM Enclave 1st cross road												
	0.00	30.00		1	30.00	5.80	4.80	5.30	0.04	6.36			
	30.00	60.00		1	30.00	4.80	5.00	4.90	0.04	5.88			
	60.00	69.00		1	9.00	5.00	5.00	5.00	0.04	1.80			
	PM Enclave 2nd Main Road												
	0.00	30.00		1	30.00	7.20	7.00	7.10	0.04	8.52			
	30.00	48.70		1	18.70	7.00	6.60	6.80	0.04	5.09			
	Near Maruthi Motars show room												
	0.00	30.00		1	30.00	7.60	7.80	7.70	0.04	9.24			
	30.00	60.00		1	30.00	7.80	7.80	7.80	0.04	9.36			
	60.00	90.00		1	30.00	7.80	7.50	7.65	0.04	9.18			
	90.00	120.00		1	30.00	7.50	7.55	7.53	0.04	9.03			
	120.00	150.00		1	30.00	7.55	7.60	7.58	0.04	9.09			
	150.00	157.90		1	7.90	7.60	11.00	9.30	0.04	2.94			
	11th A Cross Road From 5th A Main Road (A- Sector)												
	0.00	30.00		1	30.00	6.50	6.50	6.50	0.04	7.80			
	30.00	60.00		1	30.00	6.50	6.60	6.55	0.04	7.86			
	60.00	90.00		1	30.00	6.60	6.90	6.75	0.04	8.10			
	90.00	120.00		1	30.00	6.90	6.60	6.75	0.04	8.10			
	120.00	150.00		1	30.00	6.60	6.80	6.70	0.04	8.04			
	150.00	180.00		1	30.00	6.80	6.80	6.80	0.04	8.16			

22/09/2020

Contractor

Consultant

Assistant Engineer

11/09/2020

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	180.00	210.00		1	30.00	6.80	6.80	6.80	0.04	8.16			
	210.00	219.20		1	9.20	6.80	6.80	6.80	0.04	2.50			
	2nd A Main Road From 11th A Cross Road (A- Sector)												
	0.00	30.00		1	30.00	7.20	5.50	6.35	0.04	7.62			
	30.00	60.00		1	30.00	5.50	5.45	5.48	0.04	6.57			
	60.00	77.00		1	17.00	5.45	5.00	5.23	0.04	3.55			
	77.00	107.00		1	30.00	5.00	6.20	5.60	0.04	6.72			
	107.00	137.00		1	30.00	6.20	6.70	6.45	0.04	7.74			
	137.00	167.00		1	30.00	6.70	7.00	6.85	0.04	8.22			
	167.00	197.00		1	30.00	7.00	7.00	7.00	0.04	8.40			
	197.00	201.30		1	4.30	7.00	7.20	7.10	0.04	1.22			
	14th A cross Road From Main Road (A- Sector)												
	0.00	30.00		1	30.00	6.60	5.70	6.15	0.04	7.38			
	30.00	60.00		1	30.00	5.70	5.60	5.65	0.04	6.78			
	60.00	90.00		1	30.00	5.60	6.20	5.90	0.04	7.08			
	90.00	120.00		1	30.00	6.20	5.60	5.90	0.04	7.08			
	120.00	150.00		1	30.00	5.60	5.30	5.45	0.04	6.54			
	150.00	180.00		1	30.00	5.30	5.50	5.40	0.04	6.48			
	180.00	210.00		1	30.00	5.50	5.60	5.55	0.04	6.66			
	210.00	240.00		1	30.00	5.60	6.10	5.85	0.04	7.02			
	240.00	270.00		1	30.00	6.10	5.30	5.70	0.04	6.84			
	270.00	300.00		1	30.00	5.30	6.00	5.65	0.04	6.78			
	300.00	330.00		1	30.00	6.00	4.90	5.45	0.04	6.54			
	330.00	349.00		1	19.00	4.90	5.40	5.15	0.04	3.91			
	5th A Main Road From 14th A Cross Road (A- Sector)												
	0.00	24.00		1	24.00	5.40	6.20	5.80	0.04	5.57			
	24.00	54.00		1	30.00	4.80	5.00	4.90	0.04	5.88			
	54.00	84.00		1	30.00	5.00	5.90	5.45	0.04	6.54			

22/09/2020

Contractor

Consultant

Ramaiyaarh
Assistant Engineer
11/09/2020

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	84.00	114.00		1	30.00	5.90	5.00	5.45	0.04	6.54			
	114.00	144.00		1	30.00	5.00	5.30	5.15	0.04	6.18			
	144.00	174.00		1	30.00	5.30	5.70	5.50	0.04	6.60			
	174.00	204.00		1	30.00	5.70	5.40	5.55	0.04	6.66			
	204.00	234.00		1	30.00	5.40	6.50	5.95	0.04	7.14			
	234.00	257.20		1	23.20	6.50	6.50	6.50	0.04	6.03			
	4th A Main Road From 11th A Cross Road (A- Sector)												
	0.00	12.00		1	12.00	6.90	7.20	7.05	0.04	3.38			
	12.00	37.00		1	25.00	6.40	6.40	6.40	0.04	6.40			
	37.00	54.30		1	17.30	7.30	6.80	7.05	0.04	4.88			
	54.30	84.30		1	30.00	5.80	6.40	6.10	0.04	7.32			
	84.30	114.30		1	30.00	6.40	6.80	6.60	0.04	7.92			
	114.30	144.30		1	30.00	6.80	6.20	6.50	0.04	7.80			
	144.30	174.30		1	30.00	6.20	6.20	6.20	0.04	7.44			
	174.30	204.30		1	30.00	6.20	7.00	6.60	0.04	7.92			
	13th A Cross Road From 4th A Main Road (A- Sector)												
	0.00	17.00		1	17.00	5.70	6.50	6.10	0.04	4.15			
	17.00	33.00		1	16.00	4.60	5.40	5.00	0.04	3.20			
	33.00	63.00		1	30.00	6.50	5.70	6.10	0.04	7.32			
	63.00	93.00		1	30.00	5.70	5.70	5.70	0.04	6.84			
	93.00	123.00		1	30.00	5.70	6.30	6.00	0.04	7.20			
	123.00	153.00		1	30.00	6.30	6.50	6.40	0.04	7.68			
	153.00	172.40		1	19.40	6.50	6.60	6.55	0.04	5.08			
	12th A Cross Road From 2nd A Main Road (A- Sector)												
	0.00	30.00		1	30.00	5.50	6.20	5.85	0.04	7.02			
	30.00	60.00		1	30.00	6.20	6.50	6.35	0.04	7.62			
	60.00	90.00		1	30.00	6.50	6.10	6.30	0.04	7.56			
	90.00	120.00		1	30.00	6.10	5.50	5.80	0.04	6.96			

CFC

22/09/2020

Contractor

TEJUS CONSULTANTS Consultant

Ramagreesh

Assistant Engineer

11/09/2020

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	120.00	150.00		1	30.00	5.50	7.00	6.25	0.04	7.50			
	150.00	158.30		1	8.30	7.00	7.00	7.00	0.04	2.32			
	3rd A Main Road From 12th A Cross Road (A- Sector)												
	0.00	30.00		1	30.00	5.40	6.40	5.90	0.04	7.08			
	30.00	60.00		1	30.00	6.40	6.40	6.40	0.04	7.68			
	60.00	90.00		1	30.00	6.40	6.40	6.40	0.04	7.68			
	90.00	117.20		1	27.20	6.40	7.30	6.85	0.04	7.45			
	6th A Main Road From 9th A Cross Road (A- Sector)												
	0.00	30.00		1	30.00	7.00	6.00	6.50	0.04	7.80			
	30.00	60.00		1	30.00	6.00	6.60	6.30	0.04	7.56			
	60.00	90.00		1	30.00	6.60	6.90	6.75	0.04	8.10			
	90.00	120.00		1	30.00	6.90	6.40	6.65	0.04	7.98			
	120.00	150.00		1	30.00	6.40	6.70	6.55	0.04	7.86			
	150.00	180.00		1	30.00	6.70	6.20	6.45	0.04	7.74			
	180.00	210.00		1	30.00	6.20	6.60	6.40	0.04	7.68			
	210.00	240.00		1	30.00	6.60	6.00	6.30	0.04	7.56			
	240.00	270.00		1	30.00	6.00	5.80	5.90	0.04	7.08			
	270.00	300.00		1	30.00	5.80	6.60	6.20	0.04	7.44			
	300.00	330.00		1	30.00	6.60	6.50	6.55	0.04	7.86			
	330.00	360.00		1	30.00	6.50	6.70	6.60	0.04	7.92			
	360.00	378.00		1	18.00	6.70	6.70	6.70	0.04	4.82			
	12th A Cross Road From 6th A Main Road (A- Sector)												
	0.00	30.00		1	30.00	7.00	5.60	6.30	0.04	7.56			
	30.00	42.70		1	12.70	5.60	5.50	5.55	0.04	2.82			
	8th A Main Road From 11th A Cross Road (A- Sector)												
	0.00	30.00		1	30.00	6.10	5.40	5.75	0.04	6.90			
	30.00	60.00		1	30.00	5.40	6.10	5.75	0.04	6.90			
	60.00	90.00		1	30.00	6.10	5.50	5.80	0.04	6.96			

Contractor

Consultant

Ramanjaneyareddy
Assistant Engineer
11/09/2020

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	90.00	120.00		1	30.00	5.50	5.30	5.40	0.04	6.48			
	120.00	150.00		1	30.00	5.30	6.00	5.65	0.04	6.78			
	150.00	180.00		1	30.00	6.00	5.10	5.55	0.04	6.66			
	180.00	210.00		1	30.00	5.10	7.30	6.20	0.04	7.44			
	210.00	212.00		1	2.00	7.30	7.30	7.30	0.04	0.58			
	9th A Cross Main Road From Major Akshay kumar Road (Venkateramanaswamy temple)												
	0.00	30.00		1	30.00	11.00	7.70	9.35	0.04	11.22			
	30.00	60.00		1	30.00	7.70	8.40	8.05	0.04	9.66			
	60.00	90.00		1	30.00	8.40	8.00	8.20	0.04	9.84			
	90.00	120.00		1	30.00	8.00	8.40	8.20	0.04	9.84			
	120.00	150.00		1	30.00	8.40	8.35	8.38	0.04	10.05			
	150.00	180.00		1	30.00	8.35	7.90	8.13	0.04	9.75			
	180.00	210.00		1	30.00	7.90	8.05	7.98	0.04	9.57			
	210.00	240.00		1	30.00	8.05	8.20	8.13	0.04	9.75			
	240.00	270.00		1	30.00	8.20	8.10	8.15	0.04	9.78			
	270.00	299.00		1	29.00	8.10	8.70	8.40	0.04	9.74			
	2nd B Main Road From 10th B Cross Road (B- Sector)												
	0.00	30.00		1	30.00	6.50	6.20	6.35	0.04	7.62			
	30.00	60.00		1	30.00	6.20	5.90	6.05	0.04	7.26			
	60.00	90.00		1	30.00	5.90	5.60	5.75	0.04	6.90			
	90.00	120.00		1	30.00	5.60	6.60	6.10	0.04	7.32			
	120.00	150.00		1	30.00	6.60	6.80	6.70	0.04	8.04			
	150.00	180.00		1	30.00	6.80	6.30	6.55	0.04	7.86			
	180.00	207.00		1	27.00	6.30	6.30	6.30	0.04	6.80			
	3rd B Main Road From 14th B Cross Road (B- Sector)												
	0.00	30.00		1	30.00	6.30	5.60	5.95	0.04	7.14			
	30.00	60.00		1	30.00	5.60	5.90	5.75	0.04	6.90			
	60.00	90.00		1	30.00	5.90	5.70	5.80	0.04	6.96			

Contractor

TEJUS CONSULTANTS Consultant

Ramaraj
Assistant Engineer
11/09/2020

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು - 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	90.00	120.00		1	30.00	5.70	5.90	5.80	0.04	6.96			
	120.00	127.00		1	7.00	5.90	6.40	6.15	0.04	1.72			
✓	13th B cross Road From 3rd B Main Road (B- Sector)												
	0.00	30.00		1	30.00	5.30	5.90	5.60	0.04	6.72			
	30.00	60.00		1	30.00	5.90	5.90	5.90	0.04	7.08			
	60.00	90.00		1	30.00	5.90	5.90	5.90	0.04	7.08			
	90.00	109.20		1	19.20	5.90	5.90	5.90	0.04	4.53			
✓	12th B cross Road From 4th B Main Road (B- Sector)												
	0.00	30.00		1	30.00	6.40	6.90	6.65	0.04	7.98			
	30.00	60.00		1	30.00	6.90	6.40	6.65	0.04	7.98			
	60.00	90.00		1	30.00	6.40	6.00	6.20	0.04	7.44			
	90.00	115.00		1	25.00	6.00	7.40	6.70	0.04	6.70			
✓	11th B cross Road From 2nd B Main Road (B- Sector)												
	0.00	30.00		1	30.00	6.20	6.30	6.25	0.04	7.50			
	30.00	60.00		1	30.00	6.30	5.20	5.75	0.04	6.90			
	60.00	90.00		1	30.00	5.20	5.90	5.55	0.04	6.66			
	90.00	120.00		1	30.00	5.90	6.40	6.15	0.04	7.38			
	120.00	143.00		1	23.00	6.40	5.30	5.85	0.04	5.38			
✓	10th B Main Road From 12th B Cross Road (B- Sector)												
	0.00	30.00		1	30.00	7.20	6.40	6.80	0.04	8.16			
	30.00	60.00		1	30.00	6.40	6.30	6.35	0.04	7.62			
	60.00	90.00		1	30.00	6.30	6.50	6.40	0.04	7.68			
	90.00	120.00		1	30.00	6.50	6.50	6.50	0.04	7.80			
	120.00	150.00		1	30.00	6.50	6.60	6.55	0.04	7.86			
	150.00	180.00		1	30.00	6.60	6.60	6.60	0.04	7.92			
	180.00	210.00		1	30.00	6.60	6.30	6.45	0.04	7.74			
	210.00	223.00		1	13.00	6.30	7.10	6.70	0.04	3.48			

Contractor

Consultant

Assistant Engineer

11/09/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64

Assistant Executive Engineer

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
✓	**11th B Main Road From 15th B Cross Road (B- Sector)**												
	0.00	30.00		1	30.00	6.10	7.20	6.65	0.04	7.98			
	30.00	60.00		1	30.00	7.20	5.50	6.35	0.04	7.62			
	60.00	90.00		1	30.00	5.50	6.10	5.80	0.04	6.96			
	90.00	120.00		1	30.00	6.10	7.00	6.55	0.04	7.86			
	120.00	150.00		1	30.00	7.00	6.70	6.85	0.04	8.22			
	150.00	180.00		1	30.00	6.70	7.00	6.85	0.04	8.22			
	180.00	210.00		1	30.00	7.00	6.50	6.75	0.04	8.10			
	210.00	220.00		1	10.00	6.50	6.80	6.65	0.04	2.66			
✓	**14th B cross Road From 10th B Main Road (B- Sector)**												
	0.00	30.00		1	30.00	6.60	6.20	6.40	0.04	7.68			
	30.00	60.00		1	30.00	6.20	5.70	5.95	0.04	7.14			
	60.00	90.00		1	30.00	5.70	5.70	5.70	0.04	6.84			
	90.00	120.00		1	30.00	5.70	6.20	5.95	0.04	7.14			
	120.00	150.00		1	30.00	6.20	5.80	6.00	0.04	7.20			
	150.00	180.00		1	30.00	5.80	6.60	6.20	0.04	7.44			
	180.00	204.30		1	24.30	6.60	6.60	6.60	0.04	6.42			
✓	**Shiridi sai mandir road (Mathru layout)**												
	0.00	30.00		1	30.00	5.60	4.60	5.10	0.04	6.12			
	30.00	60.00		1	30.00	4.60	4.50	4.55	0.04	5.46			
	60.00	90.00		1	30.00	4.50	4.60	4.55	0.04	5.46			
	90.00	120.00		1	30.00	4.60	4.70	4.65	0.04	5.58			
	120.00	123.20		1	3.20	4.70	4.70	4.70	0.04	0.60			
	123.20	153.20		1	30.00	3.80	5.30	4.55	0.04	5.46			
	153.20	183.20		1	30.00	5.30	5.70	5.50	0.04	6.60			
	183.20	213.20		1	30.00	5.70	5.90	5.80	0.04	6.96			
	213.20	220.80		1	7.60	5.90	5.90	5.90	0.04	1.79			
	Shiridi sai mandir E cross road (Mathru layout)										CRTC		

Contractor

Consultant

Assistant Engineer

11/09/2020

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು - 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	0.00	30.00		1	30.00	4.00	3.90	3.95	0.04	4.74			
	30.00	37.30		1	7.30	3.90	3.60	3.75	0.04	1.10			
✓	Shiridi sai mandir D cross road (Mathru layout)												
	0.00	30.00		1	30.00	6.30	6.70	6.50	0.04	7.80			
	30.00	42.70		1	12.70	6.70	5.50	6.10	0.04	3.10			
✓	Shiridi sai mandir C cross road (Mathru layout)												
	0.00	16.70		1	16.70	4.00	3.60	3.80	0.04	2.54			
	16.70	46.70		1	30.00	3.80	3.00	3.40	0.04	4.08			
	46.70	76.70		1	30.00	3.00	4.80	3.90	0.04	4.68			
	76.70	104.70		1	28.00	4.80	6.60	5.70	0.04	6.38			
✓	Shiridi sai mandir B cross road (Mathru layout)												
	0.00	30.00		1	30.00	5.90	5.40	5.65	0.04	6.78			
	30.00	60.00		1	30.00	5.40	5.60	5.50	0.04	6.60			
	60.00	76.70		1	16.70	5.60	5.70	5.65	0.04	3.77			
✓	Shiridi sai mandir A cross road (Mathru layout)												
	0.00	30.00		1	30.00	5.60	5.10	5.35	0.04	6.42			
	30.00	60.00		1	30.00	5.10	5.20	5.15	0.04	6.18			
	60.00	90.00		1	30.00	5.20	7.00	6.10	0.04	7.32			
	90.00	98.00		1	8.00	7.00	6.00	6.50	0.04	2.08			
✓	6th A Cross road A -sector From aster clinic												
	0.00	2.10		1	2.10	7.60	7.60	7.60	0.04	0.64			
	2.10	3.30		1	1.20								
	3.30	18.30		1	15.00	7.00	6.80	6.90	0.04	4.14			
	18.30	33.30		1	15.00	6.80	6.70	6.75	0.04	4.05			
	33.30	48.30		1	15.00	6.70	7.00	6.85	0.04	4.11			
	48.30	64.30		1	16.00	7.00	7.00	7.00	0.04	4.48			
✓	2nd A main road from jnana jyothi school												
	0.00	15.00		1	15.00	6.00	6.50	6.25	0.04	3.75	C&FC		

Contractor

TEJUS CONSULTANTS Consultant

Ramanjeanil
Assistant Engineer
11/09/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Assistant Executive Engineer
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	15.00	30.00		1	15.00	6.50	6.30	6.40	0.04	3.84			
	30.00	45.00		1	15.00	6.30	6.40	6.35	0.04	3.81			
	45.00	60.00		1	15.00	6.40	6.40	6.40	0.04	3.84			
	60.00	75.00		1	15.00	6.40	6.50	6.45	0.04	3.87			
	75.00	90.00		1	15.00	6.50	5.70	6.10	0.04	3.66			
	90.00	105.00		1	15.00	5.70	6.30	6.00	0.04	3.60			
	105.00	120.00		1	15.00	6.30	6.50	6.40	0.04	3.84			
	120.00	135.00		1	15.00	6.50	6.50	6.50	0.04	3.90			
	135.00	150.00		1	15.00	6.50	6.40	6.45	0.04	3.87			
	150.00	165.00		1	15.00	6.40	6.40	6.40	0.04	3.84			
	165.00	180.00		1	15.00	6.40	6.30	6.35	0.04	3.81			
	180.00	195.00		1	15.00	6.30	6.20	6.25	0.04	3.75			
	195.00	210.00		1	15.00	6.20	6.00	6.10	0.04	3.66			
	210.00	225.00		1	15.00	6.00	6.30	6.15	0.04	3.69			
	225.00	240.00		1	15.00	6.30	6.10	6.20	0.04	3.72			
	240.00	255.00		1	15.00	6.10	6.30	6.20	0.04	3.72			
	255.00	270.00		1	15.00	6.30	6.60	6.45	0.04	3.87			
✓	**12th A main road From Bishop cotton school**												
	0.00	15.00		1	15.00	7.20	6.60	6.90	0.04	4.14			
	15.00	30.00		1	15.00	6.60	6.80	6.70	0.04	4.02			
	30.00	45.00		1	15.00	6.80	6.65	6.73	0.04	4.04			
	45.00	60.00		1	15.00	6.65	6.20	6.43	0.04	3.86			
	60.00	75.00		1	15.00	6.20	5.40	5.80	0.04	3.48			
	75.00	90.00		1	15.00	5.40	6.40	5.90	0.04	3.54			
	90.00	105.00		1	15.00	6.40	5.90	6.15	0.04	3.69			
	105.00	120.00		1	15.00	5.90	6.20	6.05	0.04	3.63			
	120.00	135.00		1	15.00	6.20	6.80	6.50	0.04	3.90			
	135.00	150.00		1	15.00	6.80	6.20	6.50	0.04	3.90			
	150.00	165.00		1	15.00	6.20	5.50	5.85	0.04	3.51			

C4PC

22/09/2020

Contractor

INUS CONSULTANTS Consultant

Ramarayeerazi

Assistant Engineer

11/09/2020

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು

ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು - 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	165.00	180.00		1	15.00	5.50	5.70	5.60	0.04	3.36			
	180.00	195.00		1	15.00	5.70	5.90	5.80	0.04	3.48			
	195.00	210.00		1	15.00	5.90	5.50	5.70	0.04	3.42			
	210.00	225.00		1	15.00	5.50	6.90	6.20	0.04	3.72			
	225.00	240.00		1	15.00	6.90	6.80	6.85	0.04	4.11			
	240.00	249.70		1	9.70	6.80	6.20	6.50	0.04	2.52			
	249.70	269.20		1	19.50	6.20	7.00	6.60	0.04	5.15			
	269.20	285.00		1	15.80	7.00	6.40	6.70	0.04	4.23			
	285.00	300.00		1	15.00	6.40	6.00	6.20	0.04	3.72			
	300.00	315.00		1	15.00	6.00	7.00	6.50	0.04	3.90			
	315.00	330.00		1	15.00	7.00	7.20	7.10	0.04	4.26			
	330.00	345.00		1	15.00	7.20	6.80	7.00	0.04	4.20			
	345.00	360.00		1	15.00	6.80	6.60	6.70	0.04	4.02			
	360.00	375.00		1	15.00	6.60	7.00	6.80	0.04	4.08			
	375.00	390.00		1	15.00	7.00	7.20	7.10	0.04	4.26			
	390.00	405.00		1	15.00	7.20	5.80	6.50	0.04	3.90			
	405.00	420.00		1	15.00	5.80	6.20	6.00	0.04	3.60			
	420.00	435.00		1	15.00	6.20	5.90	6.05	0.04	3.63			
	435.00	450.00		1	15.00	5.90	6.20	6.05	0.04	3.63			
	450.00	465.00		1	15.00	6.20	7.00	6.60	0.04	3.96			
	465.00	480.00		1	15.00	7.00	6.20	6.60	0.04	3.96			
	480.00	495.00		1	15.00	6.20	6.90	6.55	0.04	3.93			
	495.00	510.00		1	15.00	6.90	6.90	6.90	0.04	4.14			
	510.00	525.00		1	15.00	6.90	5.70	6.30	0.04	3.78			
	525.00	540.00		1	15.00	5.70	6.35	6.03	0.04	3.62			
	540.00	555.00		1	15.00	6.35	6.60	6.48	0.04	3.89			
	555.00	570.00		1	15.00	6.60	6.80	6.70	0.04	4.02			
	570.00	585.00		1	15.00	6.80	6.50	6.65	0.04	3.99			
	585.00	600.00		1	15.00	6.50	6.95	6.73	0.04	4.04			

22/09/20

Consultant

Assistant Engineer

11/09/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64

Assistant Executive Engineer

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	600.00	615.00		1	15.00	6.95	6.80	6.88	0.04	4.13			
	615.00	630.00		1	15.00	6.80	7.10	6.95	0.04	4.17			
	630.00	645.00		1	15.00	7.10	7.10	7.10	0.04	4.26			
	645.00	660.00		1	15.00	7.10	6.80	6.95	0.04	4.17			
✓	660.00	677.00		1	17.00	6.80	6.70	6.75	0.04	4.59			
	5th A cross road A sector												
	0.00	14.00		1	14.00	5.10	5.30	5.20	0.04	2.91			
	14.00	25.00		1	11.00	5.30	4.00	4.65	0.04	2.05			
	25.00	40.00		1	15.00	4.00	5.00	4.50	0.04	2.70			
	40.00	55.00		1	15.00	5.00	5.20	5.10	0.04	3.06			
	55.00	70.00		1	15.00	5.20	5.20	5.20	0.04	3.12			
	70.00	85.00		1	15.00	5.20	5.90	5.55	0.04	3.33			
	85.00	100.00		1	15.00	5.90	4.80	5.35	0.04	3.21			
	100.00	115.00		1	15.00	4.80	4.22	4.51	0.04	2.71			
	115.00	122.50		1	7.50	4.22	3.80	4.01	0.04	1.20			
✓	5th A Main road A sector Beside nethaji park												
	0.00	15.00		1	15.00	5.00	5.00	5.00	0.04	3.00			
	15.00	30.00		1	15.00	5.00	5.60	5.30	0.04	3.18			
	30.00	45.00		1	15.00	5.60	4.80	5.20	0.04	3.12			
	45.00	60.00		1	15.00	4.80	4.70	4.75	0.04	2.85			
	60.00	75.00		1	15.00	4.70	5.60	5.15	0.04	3.09			
	75.00	90.00		1	15.00	5.60	4.80	5.20	0.04	3.12			
	90.00	105.20		1	15.20	4.80	5.80	5.30	0.04	3.22			
✓	11th A Main road A sector Beside nethaji park								0.04	0.00			
	0.00	15.00		1	15.00	6.10	6.00	6.05	0.04	3.63			
	15.00	30.00		1	15.00	6.00	5.80	5.90	0.04	3.54			
	30.00	45.00		1	15.00	5.80	5.70	5.75	0.04	3.45			
	45.00	60.00		1	15.00	5.70	5.30	5.50	0.04	3.30			
	60.00	75.00		1	15.00	5.30	5.80	5.55	0.04	3.33			

22/09/2020

1- Contractor

Consultant

Ramarajeeraih
Assistant Engineer
11/09/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Assistant Executive Engineer
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	75.00	90.00		1	15.00	5.80	5.20	5.50	0.04	3.30			
	90.00	105.00		1	15.00	5.20	5.40	5.30	0.04	3.18			
	5th B Main road B -sector From 6th B Cross Road												
	0.00	30.00		1	30.00	7.10	4.80	5.95	0.04	7.14			
	30.00	36.70		1	6.70	4.80	3.40	4.10	0.04	1.10			
	7th A Main road A sector from 8th A cross road												
	0.00	30.00		1	30.00	7.50	6.80	7.15	0.04	8.58			
	30.00	60.00		1	30.00	6.80	6.80	6.80	0.04	8.16			
	60.00	90.00		1	30.00	6.80	5.90	6.35	0.04	7.62			
	90.00	120.00		1	30.00	5.90	7.20	6.55	0.04	7.86			
	120.00	150.00		1	30.00	7.20	7.00	7.10	0.04	8.52			
	150.00	180.00		1	30.00	7.00	6.80	6.90	0.04	8.28			
	180.00	210.00		1	30.00	6.80	6.70	6.75	0.04	8.10			
	210.00	240.00		1	30.00	6.70	6.60	6.65	0.04	7.98			
	240.00	270.00		1	30.00	6.60	6.10	6.35	0.04	7.62			
	270.00	300.00		1	30.00	6.10	6.90	6.50	0.04	7.80			
	300.00	330.00		1	30.00	6.90	7.00	6.95	0.04	8.34			
	330.00	360.00		1	30.00	7.00	6.50	6.75	0.04	8.10			
	360.00	381.50		1	21.50	6.50	7.10	6.80	0.04	5.85			
		Total Qty Work Done								1676.97			
		Qty Payable in this bill								1676.97	Cum	9134.39	1,53,18,094.34

Consultant

Assistant Engineer

11/09/2020

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು - 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
14	Construction of Dry Lean Cement Concrete mix CC 1:5:10 with OPC cement @160kgs with 25mm and down size graded granite metal coarse aggregate @ 0.86 cum and fine aggregate@0.58cum sub base over a prepared sub-grade with (coarse and fine aggregate confirming to IS383)aggregate cement ratio not to exceed 15:1aggregate gradation after blending to be as per table 600-1 cement content not to be less than 160kg per cum optimum moisture content to be length construction, concrete strength not to be less than 10Mpa @ 7 days mixed in a batching plant transported to site with a paver with electronic sensor compacting with 8 to 10 ton vibratory roller finishing and curing complete as per specification.MORTH Specification No.601. of MORTH V Revision and IS 456 Table-5. 22.1.1 do with OPC at 150kg/cum and coarse aggregate 0.58cum using concrete batch mix plant at 75 cum/hr capacity with slip form paver with electronic sensor.												
	Pre - Measurement Quantity Page no								233.12			
	Quantity to be Paid								233.12	Cum	3990.11	9,30,164.97
15	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46um,Coarse and fine aggregate conforming to IS:383-2016, with Superplastizer at 3 lts conforming to IS 9103-2008. mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints,including groove cutting charges, joint filler, separation membrane of impermiable plastic sheet of 125 micron, sealant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine, and curing including cost of all materials, labour,hire charges of machineries,all lead & lift charges etc., complete as per specifications. -do- with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate 0.46cum.												
	1st cross road Chikkabommasandra											
	0.00	15.00		1.00	15.00	4.00	5.20	4.60	0.15	10.35		
	15.00	27.60		1.00	12.60	5.20	5.30	5.25	0.15	9.92		
	27.60	31.60		1.00	4.00	4.30	4.30	4.30	0.15	2.58		
	2nd cross road Chikkabommasandra											
	0.00	4.70		1.00	4.70	2.50	2.50	2.50	0.15	1.76		
	4.70	26.70		1.00	22.00	2.80	3.65	3.23	0.15	10.64		

by Contractor

Consultant

Ramanjeeraih
Assistant Engineer
14/09/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Assistant Executive Engineer
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	3rd cross road Chikkabommasandra												
	0.00	15.00		1.00	15.00	3.70	3.60	3.65	0.15	8.21			
	15.00	30.00		1.00	15.00	3.60	3.70	3.65	0.15	8.21			
	30.00	45.00		1.00	15.00	3.70	3.50	3.60	0.15	8.10			
	45.00	60.00		1.00	15.00	3.50	3.35	3.43	0.15	7.71			
	60.00	73.00		1.00	13.00	3.35	3.70	3.53	0.15	6.87			
	4th cross road Chikkabommasandra												
	0.00	14.00		1.00	14.00	3.30	2.70	3.00	0.15	6.30			
	14.00	26.00		1.00	12.00	6.00	5.30	5.65	0.15	10.17			
	5th cross road Chikkabommasandra												
	0.00	22.30		1.00	22.30	4.00	3.15	3.58	0.15	11.96			
	6th cross road Chikkabommasandra												
	0.00	6.00		1.00	6.00	4.30	4.30	4.30	0.15	3.87			
	6.00	21.00		1.00	15.00	4.70	4.20	4.45	0.15	10.01			
	21.00	36.00		1.00	15.00	4.20	3.70	3.95	0.15	8.89			
	36.00	51.00		1.00	15.00	3.70	4.30	4.00	0.15	9.00			
	51.00	66.00		1.00	15.00	4.30	4.20	4.25	0.15	9.56			
	66.00	81.50		1.00	15.50	4.20	4.30	4.25	0.15	9.88			
	7th cross road Chikkabommasandra												
	0.00	15.00		1.00	15.00	4.30	3.90	4.10	0.15	9.23			
	15.00	30.00		1.00	15.00	3.90	4.20	4.05	0.15	9.11			
	30.00	45.00		1.00	15.00	4.20	4.20	4.20	0.15	9.45			
	45.00	60.00		1.00	15.00	4.20	4.10	4.15	0.15	9.34			
	60.00	75.00		1.00	15.00	4.10	4.10	4.10	0.15	9.23			
	75.00	83.60		1.00	8.60	4.10	4.60	4.35	0.15	5.61			
	cross road From 1st B main road (Right side) Chikkabommasandra												
	0.00	28.30		1.00	28.30	2.50	4.40	3.45	0.15	14.65			
	cross road From 1st B main road (Left side) Chikkabommasandra												
	0.00	29.00		1.00	29.00	2.85	2.90	2.88	0.15	12.51			

Contractor

Consultant

Assistant Engineer

14/09/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64

Assistant Executive Engineer

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	123.00	153.00		2	30.00	0.15	0.15	0.15		9.00			
	153.00	172.40		2	19.40	0.15	0.15	0.15		5.82			
	12th A Cross Road From 2nd A Main Road (A- Sector)												
	0.00	30.00		2	30.00	0.15	0.15	0.15		9.00			
	30.00	60.00		2	30.00	0.15	0.15	0.15		9.00			
	60.00	90.00		2	30.00	0.15	0.15	0.15		9.00			
	90.00	120.00		2	30.00	0.15	0.15	0.15		9.00			
	120.00	150.00		2	30.00	0.15	0.15	0.15		9.00			
	150.00	158.30		2	8.30	0.15	0.15	0.15		2.49			
	3rd A Main Road From 12th A Cross Road (A- Sector)												
	0.00	30.00		2	30.00	0.15	0.15	0.15		9.00			
	30.00	60.00		2	30.00	0.15	0.15	0.15		9.00			
	60.00	90.00		2	30.00	0.15	0.15	0.15		9.00			
	90.00	117.20		2	27.20	0.15	0.15	0.15		8.16			
	6th A Main Road From 9th A Cross Road (A- Sector)												
	0.00	30.00		2	30.00	0.15	0.15	0.15		9.00			
	30.00	60.00		2	30.00	0.15	0.15	0.15		9.00			
	60.00	90.00		2	30.00	0.15	0.15	0.15		9.00			
	90.00	120.00		2	30.00	0.15	0.15	0.15		9.00			
	120.00	150.00		2	30.00	0.15	0.15	0.15		9.00			
	150.00	180.00		2	30.00	0.15	0.15	0.15		9.00			
	180.00	210.00		2	30.00	0.15	0.15	0.15		9.00			
	210.00	240.00		2	30.00	0.15	0.15	0.15		9.00			
	240.00	270.00		2	30.00	0.15	0.15	0.15		9.00			
	270.00	300.00		2	30.00	0.15	0.15	0.15		9.00			
	300.00	330.00		2	30.00	0.15	0.15	0.15		9.00			
	330.00	360.00		2	30.00	0.15	0.15	0.15		9.00			
	360.00	378.00		2	18.00	0.15	0.15	0.15		5.40			

Contractor

TUNS CONSULTANTS Consultant

Assistant Engineer

14/09/2020

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಕ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	45.00	60.00		2	15.00	0.15	0.15	0.15		4.50			
	60.00	75.00		2	15.00	0.15	0.15	0.15		4.50			
	75.00	90.00		2	15.00	0.15	0.15	0.15		4.50			
	90.00	105.00		2	15.00	0.15	0.15	0.15		4.50			
	105.00	120.00		2	15.00	0.15	0.15	0.15		4.50			
	120.00	135.00		2	15.00	0.15	0.15	0.15		4.50			
	135.00	150.00		2	15.00	0.15	0.15	0.15		4.50			
	150.00	165.00		2	15.00	0.15	0.15	0.15		4.50			
	165.00	180.00		2	15.00	0.15	0.15	0.15		4.50			
	180.00	195.00		2	15.00	0.15	0.15	0.15		4.50			
	195.00	210.00		2	15.00	0.15	0.15	0.15		4.50			
	210.00	225.00		2	15.00	0.15	0.15	0.15		4.50			
	225.00	240.00		2	15.00	0.15	0.15	0.15		4.50			
	240.00	249.70		2	9.70	0.15	0.15	0.15		2.91			
	249.70	269.20		2	19.50	0.15	0.15	0.15		5.85			
	269.20	285.00		2	15.80	0.15	0.15	0.15		4.74			
	285.00	300.00		2	15.00	0.15	0.15	0.15		4.50			
	300.00	315.00		2	15.00	0.15	0.15	0.15		4.50			
	315.00	330.00		2	15.00	0.15	0.15	0.15		4.50			
	330.00	345.00		2	15.00	0.15	0.15	0.15		4.50			
	345.00	360.00		2	15.00	0.15	0.15	0.15		4.50			
	360.00	375.00		2	15.00	0.15	0.15	0.15		4.50			
	375.00	390.00		2	15.00	0.15	0.15	0.15		4.50			
	390.00	405.00		2	15.00	0.15	0.15	0.15		4.50			
	405.00	420.00		2	15.00	0.15	0.15	0.15		4.50			
	420.00	435.00		2	15.00	0.15	0.15	0.15		4.50			
	435.00	450.00		2	15.00	0.15	0.15	0.15		4.50			
	450.00	465.00		2	15.00	0.15	0.15	0.15		4.50			
	465.00	480.00		2	15.00	0.15	0.15	0.15		4.50			

Contractor

Consultant

Ramanjeeviah
Assistant Engineer
14/09/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64

Assistant Executive Engineer

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	0.00	30.00		0.5	30.00	0.10	0.10	0.10		1.50			
	30.00	42.70		0.5	12.70	0.10	0.10	0.10		0.64			
	8th A Main Road From 11th A Cross Road (A- Sector)												
	0.00	30.00		0.5	30.00	0.10	0.10	0.10		1.50			
	30.00	60.00		0.5	30.00	0.10	0.10	0.10		1.50			
	60.00	90.00		0.5	30.00	0.10	0.10	0.10		1.50			
	90.00	120.00		0.5	30.00	0.10	0.10	0.10		1.50			
	120.00	150.00		0.5	30.00	0.10	0.10	0.10		1.50			
	150.00	180.00		0.5	30.00	0.10	0.10	0.10		1.50			
	180.00	210.00		0.5	30.00	0.10	0.10	0.10		1.50			
	210.00	212.00		0.5	2.00	0.10	0.10	0.10		0.10			
	9th A Main Road From Major Akshay kumar Road												
	0.00	30.00		0.5	30.00	0.10	0.10	0.10		1.50			
	30.00	60.00		0.5	30.00	0.10	0.10	0.10		1.50			
	60.00	90.00		0.5	30.00	0.10	0.10	0.10		1.50			
	90.00	120.00		0.5	30.00	0.10	0.10	0.10		1.50			
	120.00	150.00		0.5	30.00	0.10	0.10	0.10		1.50			
	150.00	180.00		0.5	30.00	0.10	0.10	0.10		1.50			
	180.00	210.00		0.5	30.00	0.10	0.10	0.10		1.50			
	210.00	240.00		0.5	30.00	0.10	0.10	0.10		1.50			
	240.00	270.00		0.5	30.00	0.10	0.10	0.10		1.50			
	270.00	299.00		0.5	29.00	0.10	0.10	0.10		1.45			
	2nd B Main Road From 10th B Cross Road (B- Sector)												
	0.00	30.00		0.5	30.00	0.10	0.10	0.10		1.50			
	30.00	60.00		0.5	30.00	0.10	0.10	0.10		1.50			
	60.00	90.00		0.5	30.00	0.10	0.10	0.10		1.50			
	90.00	120.00		0.5	30.00	0.10	0.10	0.10		1.50			
	120.00	150.00		0.5	30.00	0.10	0.10	0.10		1.50	C&RC		

Contractor

Consultant

Ramanjeevaiah
Assistant Engineer
14/09/2022

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	540.00	555.00		0.5	15.00	0.10	0.10	0.10		0.75			
	555.00	570.00		0.5	15.00	0.10	0.10	0.10		0.75			
	570.00	585.00		0.5	15.00	0.10	0.10	0.10		0.75			
	585.00	600.00		0.5	15.00	0.10	0.10	0.10		0.75			
	600.00	615.00		0.5	15.00	0.10	0.10	0.10		0.75			
	615.00	630.00		0.5	15.00	0.10	0.10	0.10		0.75			
	630.00	645.00		0.5	15.00	0.10	0.10	0.10		0.75			
	645.00	660.00		0.5	15.00	0.10	0.10	0.10		0.78			
	660.00	677.00		0.5	17.00	0.10	0.10	0.10		0.85			
	5th A cross road A sector												
	0.00	14.00		0.5	14.00	0.10	0.10	0.10		0.70			
	14.00	25.00		0.5	11.00	0.10	0.10	0.10		0.55			
	25.00	40.00		0.5	15.00	0.10	0.10	0.10		0.75			
	40.00	55.00		0.5	15.00	0.10	0.10	0.10		0.75			
	55.00	70.00		0.5	15.00	0.10	0.10	0.10		0.75			
	70.00	85.00		0.5	15.00	0.10	0.10	0.10		0.75			
	85.00	100.00		0.5	15.00	0.10	0.10	0.10		0.75			
	100.00	115.00		0.5	15.00	0.10	0.10	0.10		0.75			
	115.00	122.50		0.5	7.50	0.10	0.10	0.10		0.38			
	5th A Main road A sector Beside nethaji park												
	0.00	15.00		0.5	15.00	0.10	0.10	0.10		0.75			
	15.00	30.00		0.5	15.00	0.10	0.10	0.10		0.75			
	30.00	45.00		0.5	15.00	0.10	0.10	0.10		0.75			
	45.00	60.00		0.5	15.00	0.10	0.10	0.10		0.75			
	60.00	75.00		0.5	15.00	0.10	0.10	0.10		0.75			
	75.00	90.00		0.5	15.00	0.10	0.10	0.10		0.75			
	90.00	105.20		0.5	15.20	0.10	0.10	0.10		0.76			
	11th A Main road A sector Beside nethaji park												
	0.00	15.00		0.5	15.00	0.10	0.10	0.10		0.75			

Contractor

Consultant

Assistant Engineer

14/09/2020

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	75.20	80.60		1	5.40					5.40			
	80.60	92.00		1	11.40					11.40			
	92.00	99.20		1	7.20					7.20			
	99.20	117.70		1	18.50					18.50			
	6th A Main Raod A Sector (LHS)												
	70.50	86.20		1	15.70					15.70			
	100.50	103.00		1	2.50					2.50			
	225.60	234.00		1	8.40					8.40			
	6th A Main Raod A Sector (RHS)												
	8.00	12.80		1	4.80					4.80			
	19.50	25.50		1	6.00					6.00			
	77.00	89.30		1	12.30					12.30			
	6th Cross Road B Sector (LHS)												
	0.00	30.00		1	30.00					30.00			
	30.00	41.00		1	11.00					11.00			
	41.00	48.00			7.00						Culvert		
	48.00	78.00		1	30.00					30.00			
	78.00	89.00		1	11.00					11.00			
	89.00	94.00			5.00						Culvert		
	94.00	124.00		1	30.00					30.00			
	124.00	139.00		1	15.00					15.00			
	139.00	145.00			6.00						Culvert		
	145.00	175.00		1	30.00					30.00			
	175.00	194.00		1	19.00					19.00			
	6th Cross Road B Sector (RHS)												
	0.00	30.00		1	30.00					30.00			
	30.00	38.00		1	8.00					8.00			
	38.00	50.00		1	12.00					12.00			
	50.00	59.80		1	9.80					9.80			
	59.80	63.00			3.20					3.20	Culvert		
	63.00	93.00		1	30.00					30.00			
	93.00	123.00		1	30.00					30.00			
	123.00	153.00		1	30.00					30.00			
	153.00	183.00		1	30.00					30.00			
	183.00	194.00		1	11.00					11.00			

Consultant

Assistant Engineer

15/09/2022

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
		9th B Cross LHS & RHS											
				1	5.00					5.00			
				1	7.00					7.00			
				1	10.00					10.00			
				1	11.00					11.00			
										4187.30			
		Total Qty Work Done								9305.00			
		Qty Payable in this bill								9305.00	Nos	454.10	42,25,400.50
27	Removing and resetting of kerb stones.												
	Shiridi Sai Mandir Road Mathru Layout RHS												
	62.00	82.10		1	20.10					20.10			
	84.10	91.30		1	7.20					7.20			
	91.30	119.10		1	27.80					27.80			
	119.10	130.90		1	11.80					11.80			
	134.70	151.00		1	16.30					16.30			
	156.00	186.60		1	30.60					30.60			
	186.60	204.90		1	18.30					18.30			
	Shiridi Sai Mandir Road Mathru Layout LHS												
	59.20	67.10		1	7.90					7.90			
	71.60	76.20		1	4.60					4.60			
	80.00	86.70		1	6.70					6.70			
	119.00	123.80		1	4.80					4.80			
	176.90	202.40		1	25.50					25.50			
	2nd B Main Raod B Sector (LHS)												
	98.00	112.00		1	14.00					14.00			
	190.00	200.00		1	10.00					10.00			
	2nd B Main Raod B Sector (RHS)												
	48.00	53.00		1	5.00					5.00			
	3rd B Main Raod B Sector (LHS)												
	34.00	64.00		1	30.00					30.00			
	3rd B Main Raod B Sector (RHS)												
	0.00	30.00		1	30.00					30.00			
	30.00	37.00		1	7.00					7.00			
	47.00	72.00		1	25.00					25.00			

Contractor

Consultant

Ramanjeeresh
Assistant Engineer
15/09/2020

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು - 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	106.00	125.00		1	19.00					19.00			
	5th B Main Raod B Sector (LHS)												
	0.00	12.00		1	12.00					12.00			
	63.00	78.00		1	15.00					15.00			
	118.00	128.00		1	10.00					10.00			
	140.00	162.00		1	22.00					22.00			
	5th B Main Raod B Sector (RHS)												
	0.00	20.00		1	20.00					20.00			
	20.00	28.00		1	8.00					8.00			
	63.00	75.00		1	12.00					12.00			
	100.00	109.00		1	9.00					9.00			
	128.00	134.60		1	6.60					6.60			
	168.00	182.00		1	14.00					14.00			
	12th B Main Raod B Sector (LHS)												
	23.00	47.00		1	24.00					24.00			
	47.00	63.00		1	16.00					16.00			
	99.00	115.00		1	16.00					16.00			
	12th B Main Raod B Sector (RHS)												
	0.00	30.00		1	30.00					30.00			
	30.00	60.00		1	30.00					30.00			
	60.00	76.00		1	16.00					16.00			
	76.00	83.00			7.00								
	83.00	93.00		1	10.00					10.00			
	99.00	115.00		1	16.00					16.00			
	13th B Cross Raod B Sector (LHS)												
	33.00	45.00		1	12.00					12.00			
	67.00	71.00		1	4.00					4.00			
	76.00	82.00		1	6.00					6.00			
	96.00	109.00		1	13.00					13.00			
	13th B Cross Raod B Sector (RHS)												
	0.00	9.00		1	9.00					9.00			
	9.00	22.00		1	13.00					13.00			

Contractor

TEJUS CONSULTANTS Consultant

Ramaregowda

Assistant Engineer

15/09/2020

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು

ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	103.00	133.00		1	30.00					30.00			
	133.00	163.00		1	30.00					30.00			
	163.00	193.00		1	30.00					30.00			
	193.00	223.00		1	30.00					30.00			
	223.00	225.60		1	2.60					2.60			
	234.00	264.00		1	30.00					30.00			
	264.00	275.50		1	11.50					11.50			
	288.00	297.00			9.00								
	297.00	327.00		1	30.00					30.00			
	327.00	357.00		1	30.00					30.00			
	357.00	377.00		1	20.00					20.00			
	6th A Main Raod A Sector (RHS)												
	0.00	8.00		1	8.00					8.00			
	46.80	51.50		1	4.70					4.70			
	51.50	58.50			7.00								
	65.70	77.00		1	11.30					11.30			
	93.00	103.80		1	10.80					10.80			
	107.00	114.00		1	7.00					7.00			
	155.60	166.20		1	10.60					10.60			
	192.50	206.00		1	13.50					13.50			
	220.00	234.50		1	14.50					14.80			
	234.50	245.60		1	11.10					11.10			
	257.50	272.00		1	14.50					14.50			
	275.50	285.00		1	9.50					9.50			
	293.50	298.00		1	4.50					4.50			
	2nd Main Road A Sector From Jnana jyothi school (RHS)												
	235.00	265.00		1	30.00					30.00			
	265.00	267.10		1	2.10					2.10			
	2nd Main Road A Sector From Jnana jyothi school (LHS)												
	247.80	277.80		1	30.00					30.00			
	277.80	285.00		1	7.20					7.20			
8K	~~12th~~ A ~~Main~~ Road A Sector ~~From Bishop cotton school~~ (LHS)												
	211.20	215.00		1	3.80					3.80			
	282.80	289.20		1	6.40					6.40			

Contractor

Consultant

Assistant Engineer

15/09/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Assistant Executive Engineer
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	14th B Cross Raod B Sector (LHS)								0.40	0.00			
	26.00	46.00		1	20.00				0.40	8.00			
	46.00	52.00			6.00				0.40	0.00			
	52.00	82.00		1	30.00				0.40	12.00			
	82.00	86.30		1	4.30				0.40	1.72			
	93.00	110.50		1	17.50				0.40	7.00			
	155.40	160.00		1	4.60				0.40	1.84			
	190.00	213.00		1	23.00				0.40	9.20			
	213.00	222.00			9.00				0.40	0.00			
	222.00	233.00		1	11.00				0.40	4.40			
	233.00	254.00		1	21.00				0.40	8.40			
	254.00	261.60		1	7.60				0.40	3.04			
	261.60	291.00		1	29.40				0.40	11.76			
	14th B Cross Raod B Sector (RHS)								0.40	0.00			
	0.00	9.00		1	9.00				0.40	3.60			
	9.00	12.30		1	3.30				0.40	1.32			
	12.30	16.00		1	3.70				0.40	1.48			
	16.00	32.00		1	16.00				0.40	6.40			
	32.00	34.50		1	2.50				0.40	1.00			
	34.50	37.00		1	2.50				0.40	1.00			
	37.00	39.80		1	2.80				0.40	1.12			
	39.80	52.40		1	12.60				0.40	5.04			
	52.40	61.00		1	8.60				0.40	3.44			
	63.40	68.30		1	4.90				0.40	1.96			
	68.30	84.10		1	15.80				0.40	6.32			
	107.20	122.00		1	14.80				0.40	5.92			
	144.00	153.00		1	9.00				0.40	3.60			
	153.00	166.50		1	13.50				0.40	5.40			
	166.50	178.00		1	11.50				0.40	4.60			
	178.00	190.00		1	12.00				0.40	4.80			
	190.00	195.00		1	5.00				0.40	2.00			
	195.00	213.00		1	18.00				0.40	7.20			
	251.00	275.00		1	24.00				0.40	9.60			

Contractor

Consultant

Ramanjeeraiah
Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು - 64
Assistant Executive Engineer

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	90.00	105.50		1	15.50				0.40	6.20			
	11th A Main Road A Sector From 7th A cross road (LHS)								0.40	0.00			
	0.00	30.00		1	30.00				0.40	12.00			
	30.00	60.00		1	30.00				0.40	12.00			
	60.00	90.00		1	30.00				0.40	12.00			
	90.00	95.00		1	5.00				0.40	2.00			
	5th A Cross Road A Sector From 12th Main road (LHS)								0.40	0.00			
	32.40	62.40		1	30.00				0.40	12.00			
	62.40	92.00		1	29.60				0.40	11.84			
	12th A Main Road A Sector From Bishop cotton school (LHS)								0.40	0.00			
	0.00	30.00		1	30.00				0.40	12.00			
	30.00	60.00		1	30.00				0.40	12.00			
	60.00	74.30		1	14.30				0.40	5.72			
	78.40	89.70		1	11.30				0.40	4.52			
	92.90	119.70		1	26.80				0.40	10.72			
	119.70	123.50		1	3.80				0.40	1.52			
	123.50	132.00		1	8.50				0.40	3.40			
	138.40	150.00		1	11.60				0.40	4.64			
	154.30	165.30		1	11.00				0.40	4.40			
	165.30	183.50		1	18.20				0.40	7.28			
	183.50	196.30		1	12.80				0.40	5.12			
	202.10	211.20		1	9.10				0.40	3.64			
	215.00	245.00		1	30.00				0.40	12.00			
	257.00	269.00		1	12.00				0.40	4.80			
	274.50	279.40		1	4.90				0.40	1.96			
	279.40	282.80		1	3.40				0.40	1.36			
	313.60	325.00		1	11.40				0.40	4.56			
	345.00	357.00		1	12.00				0.40	4.80			
	570.30	600.30		1	30.00				0.40	12.00			
	600.30	630.30		1	30.00				0.40	12.00			
	630.30	632.00		1	1.70				0.40	0.68			
	636.20	646.80		1	10.60				0.40	4.24			
	651.10	663.80		1	12.70				0.40	5.08			
	663.80	669.00		1	5.20				0.40	2.08			
	12th A Main Road A Sector From Bishop cotton school (RHS)								0.40	0.00			
	0.00	19.60		1	19.60				0.40	7.84			
	19.60	29.20		1	9.60				0.40	3.84			
	29.20	37.20		1	8.00				0.40	3.20			

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು - 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Measurements recorded on :- **Bill No :- 1st and Part Bill**

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	0.00	8.00		1	8.00				0.40	3.20			
	8.00	35.00		1	27.00				0.40	10.80			
	43.50	73.50		1	30.00				0.40	12.00			
	73.50	103.50		1	30.00				0.40	12.00			
	103.50	132.00		1	28.50				0.40	11.40			
	139.00	151.00		1	12.00				0.40	4.80			
	151.00	157.00		1	6.00				0.40	2.40			
	157.00	176.60		1	19.60				0.40	7.84			
	180.00	185.00		1	5.00				0.40	2.00			
	204.30	213.00		1	8.70				0.40	3.48			
	217.70	236.50		1	18.80				0.40	7.52			
	236.50	242.50		1	6.00				0.40	2.40			
	253.00	283.00		1	30.00				0.40	12.00			
	283.00	286.00		1	3.00				0.40	1.20			
	286.00	293.00		1	7.00				0.40	2.80			
	1st B Main Road B Sector (RHS)								0.40	0.00			
	0.00	30.00		1	30.00				0.40	12.00			
	30.00	51.00		1	21.00				0.40	8.40			
	9th B Cross Road B Sector From1st B main road (LHS)								0.40	0.00			
	0.00	19.00		1	19.00				0.40	7.60			
	36.00	46.50		1	10.50				0.40	4.20			
	49.70	60.40		1	10.70				0.40	4.28			
	135.00	142.50		1	7.50				0.40	3.00			
	147.10	156.70		1	9.60				0.40	3.84			
	9th B Cross Road B Sector From1st B main road (RHS)								0.40	0.00			
	0.00	30.00		1	30.00				0.40	12.00			
	30.00	40.20		1	10.20				0.40	4.08			
	42.80	55.00		1	12.20				0.40	4.88			
	63.40	76.90		1	13.50				0.40	5.40			
	For Old Kerb								0.40	0.00			
	Shiridi Sai Mandir Road Mathru Layout RHS								0.40	0.00			
	62.00	82.10		1	20.10				0.40	8.04			
	84.10	91.30		1	7.20				0.40	2.88			
	91.30	119.10		1	27.80				0.40	11.12			
	119.10	130.90		1	11.80				0.40	4.72			
	134.70	151.00		1	16.30				0.40	6.52			
	156.00	186.60		1	30.60				0.40	12.24			

Contractor

Consultant

Ramarajeevak,
Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Measurements recorded on :- **Bill No :- 1st and Part Bill**

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	292.00	301.00			9.00				0.40	0.00			
	11th A Cross Raod A Sector (LHS)								0.40	0.00			
	2.80	13.50		1	10.70				0.40	4.28			
	20.00	31.50		1	11.50				0.40	4.60			
	31.50	38.80			7.30				0.40	0.00			
	38.80	68.80		1	30.00				0.40	12.00			
	68.80	78.00		1	9.20				0.40	3.68			
	78.00	80.50			2.50				0.40	0.00			
	80.50	110.50		1	30.00				0.40	12.00			
	110.50	116.00		1	5.50				0.40	2.20			
	116.00	123.00			7.00				0.40	0.00			
	123.00	124.00		1	1.00				0.40	0.40			
	127.00	140.00		1	13.00				0.40	5.20			
	143.00	156.00		1	13.00				0.40	5.20			
	156.00	163.00			7.00				0.40	0.00			
	163.00	193.00		1	30.00				0.40	12.00			
	193.00	219.60		1	26.60				0.40	10.64			
	11th A Cross Raod A Sector (RHS)								0.40	0.00			
	0.00	20.20		1	20.20				0.40	8.08			
	22.80	52.80		1	30.00				0.40	12.00			
	52.80	58.00		1	5.20				0.40	2.08			
	62.50	75.00		1	12.50				0.40	5.00			
	78.50	99.00		1	20.50				0.40	8.20			
	104.50	112.00		1	7.50				0.40	3.00			
	116.00	145.00		1	29.00				0.40	11.60			
	145.00	155.00		1	10.00				0.40	4.00			
	158.00	168.00		1	10.00				0.40	4.00			
	173.00	182.60		1	9.60				0.40	3.84			
	186.00	196.00		1	10.00				0.40	4.00			
	199.70	219.60		1	19.90				0.40	7.96			
	5th A Main Raod A Sector (LHS)								0.40	0.00			
	23.70	34.70		1	11.00				0.40	4.40			
	48.60	56.00		1	7.40				0.40	2.96			

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Measurements recorded on :- **Bill No :- 1st and Part Bill**

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	127.00	129.00		1	2.00	0.90	0.90	0.90		1.80			
	PM Enclave Beside Maruthi Suzuki Road RHS												
	78.00	86.30		1	8.30	0.90	0.90	0.90		7.47			
	2nd Main Road PM Enclave RHS												
	8.40	20.60		1	12.20	0.90	0.90	0.90		10.98			
	24.00	46.50		1	22.50	0.90	0.90	0.90		20.25			
	2nd Main Road PM Enclave LHS												
	0.00	9.20		1	9.20	0.90	0.90	0.90		8.28			
	3rd Cross Road PM Enclave LHS												
	40.10	52.00		1	11.90	0.90	0.90	0.90		10.71			
	61.00	71.40		1	10.40	0.90	0.90	0.90		9.36			
	1st Main Road PM Enclave LHS												
	37.20	40.70		1	3.50	0.90	0.90	0.90		3.15			
	Shiridi Sai Mandir C Cross Road Mathru Layout RHS												
	73.70	103.70		1	30.00	0.90	0.90	0.90		27.00			
	103.70	112.50		1	8.80	0.90	0.90	0.90		7.92			
	Shiridi Sai Mandir C Cross Road Mathru Layout LHS												
	72.90	97.70		1	24.80	0.90	0.90	0.90		22.32			
	Chikkabommasandra main road from 2nd main road RHS												
	0.00	30.00		1	30.00	1.20	1.20	1.20		36.00			
	30.00	60.00		1	30.00	1.20	1.20	1.20		36.00			
	60.00	86.00		1	26.00	1.20	1.20	1.20		31.20			
	86.00	92.50		1	6.50								
	92.50	104.50		1	12.00	1.20	1.20	1.20		14.40			
	Chikkabommasandra 1st main road RHS												
	0.00	16.70		1	16.70	0.90	0.90	0.90		15.03			
	Chikkabommasandra 3rd A cross road from 1st main road RHS												
	15.00	41.70		1	26.70	0.90	0.90	0.90		24.03			
	Chikkabommasandra 2nd Main road from3rd cross road RHS												
	52.00	71.30		1	19.30	0.75	0.75	0.75		14.48			
	Chikkabommasandra 3rd cross road from main road RHS												
	13.00	18.60		1	5.60	0.75	0.75	0.75		4.20			
	22.20	28.00		1	5.80	0.75	0.75	0.75		4.35			

Contractor

Consultant

Assistant Engineer

16/09/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Assistant Executive Engineer
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Measurements recorded on :- **Bill No :- 1st and Part Bill**

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	52.40	61.00		1	8.60	0.90	0.90	0.90		7.74			
	63.40	68.30		1	4.90	0.90	0.90	0.90		4.41			
	68.30	84.10		1	15.80	0.90	0.90	0.90		14.22			
	107.20	122.00		1	14.80	0.90	0.90	0.90		13.32			
	144.00	153.00		1	9.00								
	153.00	166.50		1	13.50	0.90	0.90	0.90		12.15			
	166.50	178.00		1	11.50	0.90	0.90	0.90		10.35			
	178.00	190.00		1	12.00	0.90	0.90	0.90		10.80			
	190.00	195.00		1	5.00	0.90	0.90	0.90		4.50			
	195.00	213.00		1	18.00	0.90	0.90	0.90		16.20			
	251.00	275.00		1	24.00	0.90	0.90	0.90		21.60			
	275.00	291.00		2	16.00	0.90	0.90	0.90		28.80			
	12th A Cross Road A Sector (LHS)												
	0.00	15.00		1	15.00	0.90	0.90	0.90		13.50			
	15.00	34.70		1	19.70	0.90	0.90	0.90		17.73			
	34.70	40.50			5.80								
	40.50	70.50		1	30.00	0.90	0.90	0.90		27.00			
	70.50	95.30		1	24.80	0.90	0.90	0.90		22.32			
	95.30	101.30			6.00								
	101.30	131.30		1	30.00	0.90	0.90	0.90		27.00			
	131.30	158.50		1	27.20	0.90	0.90	0.90		24.48			
	14th A Cross Raod A Sector (LHS)												
	68.00	80.00		1	12.00	0.90	0.90	0.90		10.80			
	133.60	135.70		1	2.10	0.90	0.90	0.90		1.89			
	139.50	144.40		1	4.90	0.90	0.90	0.90		4.41			
	214.70	220.00		1	5.30	0.90	0.90	0.90		4.77			
	241.30	256.40		1	15.10	0.90	0.90	0.90		13.59			
	263.00	293.00		1	30.00	0.90	0.90	0.90		27.00			
	293.00	298.00		1	5.00	0.90	0.90	0.90		4.50			
	303.60	333.60		1	30.00	0.90	0.90	0.90		27.00			
	333.60	348.40		1	14.80	0.90	0.90	0.90		13.32			
	14th A Cross Raod A Sector (RHS)												
	128.60	158.60		1	30.00	0.90	0.90	0.90		27.00			

Contractor

Consultant

Assistant Engineer

16/09/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64

Assistant Executive Engineer

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Measurements recorded on :- Bill No :- 1st and Part Bill

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	242.00	258.00		1	16.00	0.90	0.90	0.90		14.40			
	5th A Main Raod A Sector (RHS)												
	42.30	49.80		1	7.50	0.90	0.90	0.90		6.75			
	199.70	204.00		1	4.30	0.90	0.90	0.90		3.87			
	215.50	222.80		1	7.30	0.90	0.90	0.90		6.57			
	241.00	258.00		1	17.00	0.90	0.90	0.90		15.30			
	4th A Main Raod A Sector (LHS)												
	159.60	173.00		1	13.40	0.90	0.90	0.90		12.06			
	176.50	184.00		1	7.50	0.90	0.90	0.90		6.75			
	187.00	193.00		1	6.00	0.90	0.90	0.90		5.40			
	4th A Main Raod A Sector (RHS)												
	0.00	30.00		1	30.00	0.90	0.90	0.90		27.00			
	30.00	60.00		1	30.00	0.90	0.90	0.90		27.00			
	60.00	90.00		1	30.00	0.90	0.90	0.90		27.00			
	90.00	120.00		1	30.00	0.90	0.90	0.90		27.00			
	120.00	121.00		1	1.00	0.90	0.90	0.90		0.90			
	3rd A Main Raod A Sector (RHS)												
	32.50	39.00		1	6.50	0.90	0.90	0.90		5.85			
	75.20	80.60		1	5.40	0.90	0.90	0.90		4.86			
	92.00	99.20		1	7.20	0.90	0.90	0.90		6.48			
	6th A Main Raod A Sector (LHS)												
	70.50	86.20		1	15.70	0.90	0.90	0.90		14.13			
	100.50	103.00		1	2.50	0.90	0.90	0.90		2.25			
	225.60	234.00		1	8.40	0.90	0.90	0.90		7.56			
	6th A Main Raod A Sector (RHS)												
	19.50	25.50		1	6.00	0.90	0.90	0.90		5.40			
	77.00	89.30		1	12.30	0.90	0.90	0.90		11.07			
	142.50	155.60		1	13.10	0.90	0.90	0.90		11.79			
	155.60	166.20		1	10.60	0.90	0.90	0.90		9.54			
	11th A Cross Road A Sector (LHS)												
	122.00	139.00		1	17.00	0.90	0.90	0.90		15.30			
	6th Cross Road B Sector (LHS)												
	0.00	30.00		1	30.00	0.90	0.90	0.90		27.00	CRC		

Contractor

Consultant

Assistant Engineer

16/09/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Assistant Executive Engineer
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು - 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	0.00	17.20		1	17.20	0.75	0.75	0.75		12.90			
8th	~~12th~~ A ~~Main~~ Road A Sector ~~From Bishop cotton school~~(LHS)												
	0.00	30.00		1	30.00	0.90	0.90	0.90		27.00			
	30.00	60.00		1	30.00	0.90	0.90	0.90		27.00			
	60.00	74.30		1	14.30	0.90	0.90	0.90		12.87			
	78.40	89.70		1	11.30	0.90	0.90	0.90		10.17			
	92.90	119.70		1	26.80	0.90	0.90	0.90		24.12			
	138.40	150.00		1	11.60	0.90	0.90	0.90		10.44			
	165.30	183.50		1	18.20	0.90	0.90	0.90		16.38			
	257.00	269.00		1	12.00	0.90	0.90	0.90		10.80			
	274.50	279.40		1	4.90	0.90	0.90	0.90		4.41			
	289.20	295.00		1	5.80	0.90	0.90	0.90		5.22			
	297.70	310.30		1	12.60	0.90	0.90	0.90		11.34			
	313.60	325.00		1	11.40	0.90	0.90	0.90		10.26			
	345.00	357.00		1	12.00	0.90	0.90	0.90		10.80			
	373.30	386.50		1	13.20	0.90	0.90	0.90		11.88			
	395.30	402.10		1	6.80	0.90	0.90	0.90		6.12			
	408.50	417.20		1	8.70	0.90	0.90	0.90		7.83			
	447.90	463.60		1	15.70	0.90	0.90	0.90		14.13			
	467.40	494.00		1	26.60	0.90	0.90	0.90		23.94			
	499.60	509.40		1	9.80	0.90	0.90	0.90		8.82			
	570.30	600.30		1	30.00	0.90	0.90	0.90		27.00			
	600.30	630.30		1	30.00	0.90	0.90	0.90		27.00			
	630.30	632.00		1	1.70	0.90	0.90	0.90		1.53			
	636.20	646.80		1	10.60	0.90	0.90	0.90		9.54			
	663.80	669.00		1	5.20	0.90	0.90	0.90		4.68			
8th	~~12th~~ A ~~Main~~ Road A Sector ~~From Bishop cotton school~~(RHS)												
	0.00	19.60		1	19.60	0.90	0.90	0.90		17.64			
	29.20	37.20		1	8.00	0.90	0.90	0.90		7.20			
	40.80	50.00		1	9.20	0.90	0.90	0.90		8.28			
	50.00	57.00		1	7.00								
	57.00	83.30		1	26.30	0.90	0.90	0.90		23.67			
	83.30	89.20		1	5.90								
	202.80	217.00		1	14.20	0.90	0.90	0.90		12.78			
	303.50	333.50		1	30.00	0.90	0.90	0.90		27.00			
	333.50	354.20		1	20.70	0.90	0.90	0.90		18.63			
	361.10	391.00		1	29.90	0.90	0.90	0.90		26.91			
	391.00	399.00		1	8.00	0.90	0.90	0.90		7.20			

Contractor

Consultant

Assistant Engineer

16/09/2020

Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Measurements recorded on :- **Bill No :- 1st and Part Bill**

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
									Qty Payable in this bill	5278.92	Sq-m	2453.85	1,29,53,677.84
40	Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)												
	Chikkabommasandra main road from 2nd main road RHS												
	86.00	92.50		1	6.50	1.20	1.20	1.20		7.80			
	New culverts												
	0.00	4.80		1	4.80	1.20	1.20	1.20		5.76			
	0.00	6.00		1	6.00	1.20	1.20	1.20		7.20			
	Chikkabommasandra 1st main road RHS												
	35.60	40.40		1	4.80	1.20	1.20	1.20		5.76			
	4th B Main Rnod B Sector (RHS)												
	133.00	141.00		1	8.00	1.50	1.50	1.50		12.00			
	6th Cross Road B Sector (LHS)												
	41.00	48.00		1	7.00	1.20	1.20	1.20		8.40			
	89.00	94.00		1	5.00	1.20	1.20	1.20		6.00			
	139.00	145.00		1	6.00	1.20	1.20	1.20		7.20			
	6th Cross Road B Sector (LHS)												
	59.80	63.00		1	3.20	1.20	1.20	1.20		3.84			
									Total Qty Work Done	63.96			
									Qty Payable in this bill	63.96	Sq-m	5688.90	3,63,862.04
41	Removing and Refixing stone slabs of drain and pointing in C.M(1:3)												
	PM Enclave Beside Maruthi Suzuki Road RHS												
	47.10	58.60		1	11.50	1.20	1.20	1.20		13.80			
	58.60	66.40		1	7.80	1.20	1.20	1.20		9.36			
	66.40	78.00		1	11.60	1.20	1.20	1.20		13.92			
	93.30	108.10		1	14.80	1.00	1.00	1.00		14.80			
	143.60	153.60		1	10.00	1.00	1.00	1.00		10.00			
	2nd Main Road PM Enclave RHS												
	1.20	8.40		1	7.20	1.20	1.20	1.20		8.64			
	20.60	24.00		1	3.40	1.20	1.20	1.20		4.08			
	2nd Main Road PM Enclave LHS												

Ramakrishna
16/09/2020

Consultant

Ramakrishna
Assistant Engineer
16/09/2020

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	11th A Main Road A Sector From 7th A cross road (RHS)												
	0.00	8.90		1	8.90	0.90	0.90	0.90		8.01			
	36.60	45.80		1	9.20	0.90	0.90	0.90		8.28			
	47.80	55.00		1	7.20	0.90	0.90	0.90		6.48			
	55.00	64.00		1	9.00	0.90	0.90	0.90		8.10			
	73.70	76.10		1	2.40	0.90	0.90	0.90		2.16			
	88.40	92.00		1	3.60	0.90	0.90	0.90		3.24			
	5th A Cross Road A Sector From 12th Main road (RHS)												
	17.20	47.20		1	30.00	1.20	1.20	1.20		36.00			
	47.20	60.30		1	13.10	1.20	1.20	1.20		15.72			
	60.30	90.30		1	30.00	0.90	0.90	0.90		27.00			
	90.30	120.30		1	30.00	0.90	0.90	0.90		27.00			
	120.30	123.20		1	2.90	0.90	0.90	0.90		2.61			
	5th A Cross Road A Sector From 12th Main road (LHS)												
	98.20	123.00		1	24.80	0.90	0.90	0.90		22.32			
85	**~~12th~~ A ~~Main~~ Road A Sector From ~~Bishop cotton school~~ (LHS)**												
	89.70	92.90		1	3.20	0.90	0.90	0.90		2.88			
	119.70	123.50		1	3.80	0.90	0.90	0.90		3.42			
	132.00	138.40		1	6.40	1.20	1.20	1.20		7.68			
	196.30	202.10		1	5.80	0.90	0.90	0.90		5.22			
	211.20	215.00		1	3.80	1.20	1.20	1.20		4.56			
	269.00	274.50		1	5.50	0.90	0.90	0.90		4.95			
	279.40	282.80		1	3.40	1.20	1.20	1.20		4.08			
	282.80	289.20		1	6.40	0.90	0.90	0.90		5.76			
	295.00	297.70		1	2.70	0.90	0.90	0.90		2.43			
	310.30	313.60		1	3.30	0.90	0.90	0.90		2.97			
	325.00	345.00		1	20.00	0.90	0.90	0.90		18.00			
	386.50	395.30		1	8.80	0.90	0.90	0.90		7.92			
	402.10	408.50		1	6.40	1.20	1.20	1.20		7.68			
	432.70	447.90		1	15.20	1.20	1.20	1.20		18.24			
	463.60	467.40		1	3.80	0.90	0.90	0.90		3.42			
	494.00	499.60		1	5.60	1.20	1.20	1.20		6.72			
	509.40	539.40		1	30.00	1.20	1.20	1.20		36.00			
	539.40	540.70		1	1.30	1.20	1.20	1.20		1.56			
	632.00	636.20		1	4.20	1.50	1.50	1.50		6.30			
	651.10	663.80		1	12.70	0.90	0.90	0.90		11.43			
86	**~~12th~~ A ~~Main~~ Road A Sector ~~From Bishop cotton school~~ (RHS)**												
	19.60	29.20		1	9.60	0.90	0.90	0.90		8.64			

Contractor

Consultant

Assistant Engineer

18/09/2020

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
Assistant Executive Engineer
ಧುಲಪಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು - 64

Name of Work:Improvements to Roads, drains and other developmental works in ward No-03 & 04. Under road development head in Chief Minister Nava Nagarothan Grants of Yalahanka divison. (Package - 04)

Bill No :- 1st and Part Bill

Measurements recorded on :-

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	D	Quantity	Remarks	Rate	Amount
	109.00	111.00		1	2.00	0.90	0.90	0.90		1.80			
	129.00	138.00		1	9.00	0.90	0.90	0.90		8.10			
	12th A Cross Road A Sector (RHS)												
	0.00	25.00		1	25.00	1.00	1.00	1.00		25.00			
	128.00	131.00		1	3.00	0.90	0.90	0.90		2.70			
	9th A Cross Road A Sector (LHS)												
	0.00	11.00		1	11.00	1.20	1.20	1.20		13.20			
	9th B Cross Road B Sector From1st B main road (LHS)												
	19.00	36.00		1	17.00	1.20	1.20	1.20		20.40			
	60.40	74.50		1	14.10	1.20	1.20	1.20		16.92			
	87.90	117.90		1	30.00	1.20	1.20	1.20		36.00			
	117.90	135.00		1	17.10	1.20	1.20	1.20		20.52			
	142.50	147.10		1	4.60	1.50	1.50	1.50		6.90			
	156.70	159.40		1	2.70	1.50	1.50	1.50		4.05			
	169.60	196.00		1	26.40	1.20	1.20	1.20		31.68			
	9th B Cross Road B Sector From1st B main road (RHS)												
	40.20	42.80		1	2.60	1.20	1.20	1.20		3.12			
	164.70	181.70		1	17.00	1.20	1.20	1.20		20.40			
								Total Qty Work Done		2256.67			
								Qty Payable in this bill		2256.67	Sqm	110.25	2,48,797.32
43	KSRRB M200-26. Dismantling Kerb stone by manual means and disposal of dismantled materials with all lifts and complete as per specifications. MORTH Specification No. 202												
								Pre - Measurement Quantity Page no		4087.30			
								Quantity to be Paid		4087.30	m	13.36	54,606.33
44	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials seperately complete as per specifications. MORTH Specification No. 202												
								Pre - Measurement Quantity Page no		466.24			
								Quantity to be Paid		466.24	Cum	1000.59	4,66,510.33
												Total	5,57,07,620.68
												12% GST	66,84,914.48
												Grand Total	6,23,92,535.16

Contractor

Consultant

Ramarajaarah AE

Assistant Engineer

18/09/2020

Assistant Executive Engineer

18/09/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು – 64